

Seal flush deviation noted (P-3105)

Inspection Report | Tier 1

1. Asset

Field	Value
Asset tag	P-3105
Name	Solvent bottoms pump
Class	CP200
Plant / Unit / Area	MV / U100 / Distillation
Service duty	Hot organics transfer - column bottoms, 190 C
Criticality	A
Installed on	2020-02-20

2. Findings

During WO-2023-0518 the seal flush on P-3105 was found running a non-standard "Plan Y" arrangement with low flush pressure, not the OEM-specified Plan 11. Flush restored. This is the second sister pump on which a flush-plan deviation has been recorded; a fleet-wide review of the CP200 seal flush plan against OEM spec is recommended.

3. Recommendation

Verify the seal flush plan on this and the sister CP200 pumps against the OEM MSC-CP200 manual (API Plan 11) and correct any field deviation before further seal replacement.